



भाखड़ा ब्यास प्रबन्ध बोर्ड,
मुख्य अभियन्ता, भाखड़ा बाँध
(सिंचाई खण्ड), नंगल टाऊनशिप

दूरभाष संख्या : 01887-223001, Fax No. 01887-223801



क्रमांक: 18448-49 /बीबीएमबी/2-बीडी/716/15

दिनांक: 18-9-24

सेवा में

मुख्य सतर्कता अधिकारी,
सतर्कता विभाग, भाखड़ा ब्यास प्रबन्ध बोर्ड,
चण्डीगढ़ ।

विषय:- Statement of on-going contracts/works with award value more than Rs. 2 Lacs for the month of August, 2024.

संदर्भ:- इस कार्यालय के पत्र क्रमांक: 16542-43/बीबीएमबी/2-बीडी/716/15 दिनांक 22.08.2024 के अनुक्रम में ।

उपर्युक्त विषय पर इस प्रशासन की माह August, 2024 की सूचना निर्धारित प्रोफोर्मा में भरकर आगामी आवश्यक कार्रवाई हेतु प्रस्तुत है जी:-

1. भाखड़ा बांध परिमण्डल, बीबीएमबी नंगल : अनुलग्नक - क

संलग्न/उक्त

उप मुख्य अभियन्ता/मुख्यालय,
कृते: मुख्य अभियन्ता, भाखड़ा बाँध,
बीबीएमबी, नंगल ।

प्रतिलिपी

निदेशक/ एच.आर.डी, बीबीएमबी चण्डीगढ़ को सूचना एवं आवश्यक कार्यवाही हेतु

संलग्न/उक्त

SSM

AE/CS-1

20/09

Kohil
20/09/24

19/9


Monthly Return in respect of on-going contracts with award value more than Rs. 2.00 lacs for the month of August/2024 (08/2024)

31/08/2024

| S.No. | Tender/Supply order No. | Name of executing/procurement office | Name of work | Name of contractor/supplier | Date of award | Awarded amount (Rs.in lacs.) | Whether ltd./open press/single tender | Date of start of work/supply as per condition of contract | Date of completion of work/supply as per condition of contract | Date of actual completion of work/supply | Progress in % age | Final value of work done/supply Rs. | Awarding authority | Remarks | |
|-------|-------------------------|--------------------------------------|---|---|---------------|------------------------------|---------------------------------------|---|--|--|-------------------|-------------------------------------|--------------------|---|----------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | |
| 1 | 17/2017/ND | Nangal Dam Division, | Replacement of wooden planks with chequered plate of river head regulator deck of bay No. 3 to 26 at Nangal Dam | M/s S.S Sales Company shastri Market, Jalandhar (Punjab) 144001 | 28.11.17 | 57.82 | e-tender | 28.11.17 | 25.6.18 | stop | 78% | | C.E.Bh. Dam | The work has been stopped by contractor and shown has no ability to complete the work for lower deck due to site conditions vide SDO, Nangal Dam Sub Division, BBMB, Nangal office letter No. 1225/24-A dated 26.08.2019. | |
| 2 | 42/18/ND dt.18.9.20 | | Restoration of Drain (Drainage system) in between RD 27000 to 32726 R/Side of NHC | Sh. Harvir Singh Govt. Contractor VPO Kotla, Teh. Anandpur sahib, Distt. Roper (Pb) | 4.7.2019 | 8.43 | e-tendering | 24.9.2018 | 6 Month | In progress | 90% | | | C.E.Bh. Dam | work in progress |
| 3 | 5/2020/ND | | Construction and renovation of Bridge upstream of Sirsa Aqueduct (Phase-I, Study and design etc.) | M/S Tech Pacific Structural Consultants Plot No. 307, Sector- 79, SAS Nagar Mohali (Pb)-160062 | 11.9.2020 | 10.62 | e-tendering | 9.3.2020 | 6 Month | In progress | 90% | | | C.E.Bh. Dam | work in progress |
| 4 | Agreement dt.1.12.23 | | Providing and fixing 8'.00 " high chain link fencing along both sides of Nangal Dam Reservoir area upto 1.5 Km upstream of Nangal Dam both sides. | .M/s Chechi Construction Co., Chechi Tower, Bhaddi Road Balachour, Distt. Nawanshahar (Pb) | 01.12.2023 | 152.62 | e-tendering | 18.05.2023 | 6 Month | In progress | 65% | | | C.E.Bh. Dam | NIT No.124/2023/NDD |
| 5 | Agreement dt.24.1.24 | | Providing and fixing chain link fencing of Nangal Hydel Channel from RD-57825 to Ganguwal spillway to Charanganga RD-62164 left side and RD-58000 to forebay upstream of Ganguwal Power House right side of NHC | Sh. Subash Chand, # 122, kilan Area, Nangal, Distt. Roper (Pb) | 24.1.2024 | 117.41 | e-tendering | 07.12.2023 | 12 Month | In progress | 100% | | | C.E.Bh. Dam | NIT No. 97/2022/NDD |
| 6 | Agreement dt.16.1.24 | | Providing and fixing chain link fencing of Nangal Hydel Channel from RD -102200 to RD-104450 both side of NHC. | Sh. Havir Singh, VPO Kotla Power House, Tehsil Anandpur Sahib, Distt. Roper (Pb). | 16.2.2024 | 69.17 | e-tendering | 5.9.2023 | 6 Month | In progress | 100% | | | C.E.Bh. Dam | NIT No. 138/2023/NDD |
| 7 | Agreement dt.16.2.24 | | Providing and laying 20mm thick premix carpet on inspection bank from RD -9645 to RD-32726 right side of NHC. | M/s B T Construction Company VPO - Khanpur, Tehsil and Distt.- Una(HP). | 5.3.2024 | 39.74 | e-tendering | 15.3.2024 | 90 days | Work completed | 100% | | | C.E.Bh. Dam | NIT No. 149/2023/NDD |
| 8 | Agreement dt.15.3.24 | | Repair of the lining joints on side slope 1:3 cement sand mortar under Kotla sub division, BBMB, Kotla at different location of NHC during partial closure. | M/s The Dasgrain Co-Op L&C Society Ltd, Vill.- Dasgrain, Tehsil Anandpur Sahib, Distt.-Roper. | 11.03.2024 | 27.26 | e-tendering | 15.03.2024 | 15 days | Work completed | 100% | | | C.E.Bh. Dam | NIT No. 151/2023/NDD |
| 9 | Agreement dt.15.3.24 | | Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Kotla sub Division , BBMB, Kotla at different location of Nangal Hydel Channel. | Sh. Subash Chand, # 122, Kilan area, Nangal Township, Distt.-Roper (Pb). | 11.03.2024 | 28.99 | e-tendering | 15.03.2024 | 15 days | Work completed | 100% | | | C.E.Bh. Dam | NIT No. 152/2023/NDD |
| 10 | Agreement dt.15.3.24 | | Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Nangal Dam Sub Division , BBMB, Nangal at different location of Nangal Hydel Channel. | The Gag Co-Op Labour & Const Society Limited, Vill.- Gag, Tehsil Anandpur Sahib, Distt. - Roper (Pb). | 11.03.2024 | 19.47 | e-tendering | 15.03.2024 | 15 days | Work completed | 100% | | | C.E.Bh. Dam | NIT No. 153/2023/NDD |
| 11 | 48/1204/24 dt.15.3.24 | | Painting of gates and allied structure in bay No. 1 of Ganguwal Spillway and bay No. 1 of Kotla Spillway. | Sh. Harjeet Singh, VPO Lodhi Majra Teshsil & Distt.-Roper (Pb). | 11.03.2024 | 1.88 | e-tendering | 12.03.2024 | 15 days | Work completed | 100% | | | C.E.Bh. Dam | NIT No. 154/2023/NDD |

| S.No. | Name of work | Name of contractor/supplier | Date of award | Awarded amount (Rs. in lacs.) | Whether Ltd./open press/single tender. | Date of start of work/supply as per condition of contract | Date of completion of work/supply as per contract | Date of actual completion of work/supply | Progress in % age | Final value of work done/supply Rs. | Awarding authority | Remarks |
|-------|---|--|---------------|-------------------------------|--|---|---|--|-------------------|-------------------------------------|--------------------|--------------------------------|
| 12 | Renovation of Gobind Vatika in Rose Garden at Bhakra Dam. (NIT-200) | Sh. Ashish Kumar | 18.3.2023 | 7.78 | Open | 20.3.2023 | 15.5.2023 | | 45% | | C.E. BD. | |
| 13 | Providing & fixing sign boards along with various road in Bhakra Dam area (NIT-210). | Sh. Raman Kumar | 13.3.2024 | 3.82 | Open | 14.3.2024 | 26.04.2024 | | 40% | | C.E. BD. | |
| 14 | Renovation of Canteen RL-1400 Bhakra Dam. | Shree Udho Construction | 19.07.2024 | 5.97 | Open | 27.08.2024 | 18.11.2024 | | 5% | | C.E. BD. | |
| 15 | Renovation of Bhakra Beas Design & Directorate office at Nangal Township | Sh. Anmol katal Contractor | 12.10.22 | 93.42 | Open Tender | 20.12.21 | 11.4.24 | In progress | 80% | In progress | C.E.Bh. Dam | 18 month |
| 16 | Construction of Community Centre in place of Janjigar near Kangra Welfare Centre at Nangal Township. | Sh. Sunil Dutt, Contractor # 19 Contractor Colony, Nangal Township Distt. Ropar (Pb) | 24.4.2023 | 62.38 | Open Tender | 01.8.2022 | 23.4.2024 | In progress | 90% | In progress | C.E.Bh. Dam | 12 month |
| 17 | Replacement of sewage system from THR to Workshop at Nangal Township. | Sh. Anmol katal Contractor 4779, Chowk Charakharjan Jagraon Distt. Ludhiana (Pb). | 16.5.2023 | 156.85 | Open Tender | 12.1.2023 | 11.1.2024 | In progress | 95% | In progress | C.E.Bh. Dam | 365 days |
| 18 | Providing G.I Chain Link fencing to various pump house and Sewerage Treatment Plant at Nangal Township. | Sh. Harvir Singh, Contractor | 10.7.2023 | 26.46 | Open Tender | 4.2.2023 | 9.4.2024 | Completed | 100% | Completed | C.E.Bh. Dam | 270 days period for completion |
| 19 | Providing and fixing glazed tiles in regular staff quarter in Nangal. | Sh. Harvir Singh, Contractor | 5.9.2023 | 83.32 | Open Tender | 15.3.2022 | 4.9.2024 | In progress | 85% | In progress | C.E.Bh. Dam | 12 month |
| 20 | Repair of physics, Chemistry, Bio-lab and plinth protection and wall tiles at BBMB DAV Public School Nangal. | Sh. Ashish Kumar Sharma | 27.10.23 | 2.50 | Open Tender | 22.03.23 | 25.12.23 | Work to be soon | 0% | Work started | C.E. BD. | 60 days |
| 21 | Supply and Plantation permanent trees in prepared pits and watering at various locations in BBMB Colony at Nangal Township | Sh. Chander Kishore | 7.11.2023 | 1.78 | Limited Tender | 12.9.2023 | 6.3.2024 | Work Completed | 100% | Work Completed | S.E. BDC | 4 months |
| 22 | Provision of water from water storage tank to Kitchen and bathroom in C-type, A 2 Type and E Type Houses in BBMB colony Sector 35-B, Chandigarh. | Shiv Shakti Engineers Sunder Nagar thermal by pass Asandh Road, Panipat. | 15.11.2023 | 34.93 | E-Tender | 15.11.2023 | 1 year | Work in progress | Work in progress | | C.E. Bh. Dam | |
| 23 | Appointment of Architect cum project management consultant for various work of civil engineering design and cost estimation for renovation of office premises of Bhakra Beas Management Board, Sector 19-B, Chandigarh. | M/s Avinash Khosla & associate, 568-AI, Police House Link Road, Near Fountain Chowk, Civil Lines Ludhiana (Punjab) | 27.2.2024 | 9.70 | E-Tender | 27.2.2024 | 6 Month | Work in progress | Work in progress | | C.E. Bh. Dam | |

| S.No. | Tender/Supply order No. | Name of executing/ procurement office | Name of contractor/ supplier | Date of award | Awarded amount (Rs.in lacs.) | Whether Ltd./open press/single tender | Date of start of work/ supply as per condition | Date of completion of work/supply as per contract | Date of actual completion of work/supply | Progress in % age | Final value of work done/supply Rs. | Awarding authority | Remarks |
|-------|-------------------------|---------------------------------------|--|---------------|------------------------------|---------------------------------------|--|---|--|-------------------|-------------------------------------|--------------------|---------|
| 24 | 480/CMD/ NIT-422 | RM&SR Divn. | M/s Rakesh Kumar Cont. Mehal Mubarak Colony, Gali No. 2, Sangrur. | 15.3.2024 | 3.89 | E-Tender | 15.3.2024 | 6 Month | Work Completed | Work Completed | | C.E. Bh. Dam | |
| 25 | 481/CMD/ NIT-468 | Civil Mtc. Divn. | M/s Suncap Telecom Private Limited, # 1006 Towe R-3, Park view Resident Besech, Sector 66,S.A.S, Nagar, Mohali | 25.06.2024 | 7.47 | E-Tender | 25.06.2024 | 9 month | Work in progress | Work in progress | | C.E. Bh. Dam | |
| 26 | 482/CMD/ NIT-458 | | M/s Reliable Engineers, # 468, Sector 10, Ambala City. | 25.06.2024 | 6.84 | E-Tender | 25.06.2024 | 9 month | Work in progress | Work in progress | | C.E. Bh. Dam | |
| 27 | 483/CMD/ NIT-459 | | M/s Multiview construction Company, SCO 111-113 3rd Floor, Sector 17-B, Chandigarh. | 09.07.2024 | 14.92 | E-Tender | 09.07.2024 | 9 month | Work in progress | Work in progress | | C.E. Bh. Dam | |
| 28 | 483/CMD/ NIT-459 | | M/s Dhiraj Construction Company, House No. 1695, Sector-4, Panchkula. | 16.08.2024 | 11.09 | E-Tender | 16.08.2024 | 6 Month | Yet to be started | Yet to be started | | C.E. Bh. Dam | |
| 29 | 31/23/RMD | RM&SR Divn. | Sh. Mukesh Kumar | 29.10.2024 | 20.47 | Open Tender | 20.02.2024 | 29.7.2024 | Work in progress | 100% | | C.E. Bh. Dam | |


 Superintending Engineer
 Bhakra Dam Circle, BBMB
 Nangal Township